



Date: April 20, 2021

Willetts Point Asphalt Corp.
32-02 College Point Blvd.
Flushing, New York 11354

Re: Annual HMA Plant Approval
Facility: H0354

Gentlemen:

On March 17, 2021 personnel from the Materials Bureau staff completed inspection of your bituminous concrete production facility located in Flushing, New York.

As a result of this inspection, it has been determined that the physical plant features, the automation and recordation equipment at this facility are in conformance with the requirements outlined in New York State Department of Transportation’s Materials Procedure 401, dated October 2019.

Approval is hereby given to supply bituminous concrete from this facility to department projects during the 2021 construction season.

When producing for Department projects, the following limitations shall apply:

1. The batching of mineral filler will not be permitted until the mineral filler weigh pot is calibrated.
2. The production of recycle mixes will be permitted.
3. The maximum holding time for the hot bituminous holding system is 12 hours.
4. RAP Feeder# 3 shall not be used until “No Flow” device is fixed.
5. Operating Modes:

<u>Switch</u>	<u>Position</u>	<u>Location</u>
Spec Mix Mode	On	Computer Setting-Prints on Recordation

Your continued approval will be contingent upon satisfactory and timely completion of the scale checks, adherence to an approved control plan, and all applicable safety requirements.

Yours truly,

Boris Antelepyan,
Regional Materials Engineer, R-11

cc: file